

Field Report

Grout void at top of tile, plaster to top to tile, match adjacent.

check alignment with urinal

fin wall missing

Supports for stone shelf missing under window. See detail 6/AC9.21.

Use cement bd. below bar counter

Check outlets against elevations on sheet A4.201, some are above counter. Check staff lounge and Dispensary 2nd floor

Return end of handrail 23" min. from end of tread, so that total length of the handrail from the end of tread is 23"min.

Provide rail from post to opposite wall at +27 inches for cane barrier.

001

002

003

004

Smith Architects
Field Report

Project: Sample Project D, Bldg. C
Project No. 88877
Date: 09/15/09 In. S.S.

Create a template and add it to the **Template** menu for reuse. Import images with **Image from Scanner** directly from your digital camera, or by using the **Image** tool in Revu. Add notes with the **Callout** tool.



Field Report Smith Architects

Date: First Field Report dated 10.12.09

To: Ken Davenport
Davenport Development
123 Green Drive
Pasadena, CA 90088

Project: **Sample Project D**

Project No.: 88877

Observations:

| Item No. | Page | Status | Date | Comments | Photo No. |
|---------------------|--------|--------|------------------|--|-----------|
| Building C | | | | | |
| 1 | Page 2 | None | 10/12/2009 15:27 | check alignment with urinal | 1 |
| 2 | Page 2 | None | 10/12/2009 15:27 | fin wall missing | 1 |
| 3 | Page 2 | None | 10/12/2009 15:27 | Supports for stone shelf missing under window. See detail 6/AC9.21. | 2 |
| 4 | Page 2 | None | 10/12/2009 15:27 | Use cement bd. below bar counter | 2 |
| 5 | Page 2 | None | 10/12/2009 15:27 | Check outlets against elevations on sheet A4.201, some are above counter. Check staff lounge and Dispensary 2nd floor | 3 |
| 6 | Page 2 | None | 10/12/2009 15:26 | Return end of handrail 23" min. from end of tread, so that total length of the handrail from the end of tread is 23"min. | 4 |
| 7 | Page 2 | None | 10/12/2009 15:27 | Provide rail from post to opposite wall at +27 inches for cane barrier. | 4 |
| Building E | | | | | |
| 8 | Page 3 | None | 10/12/2009 15:27 | Grout void at top of tile, plaster to top to tile, match adjacent. | 5 |
| 9 | Page 3 | None | 10/12/2009 15:27 | Review consistency of staining | 6 |
| 10 | Page 3 | None | 10/12/2009 15:27 | Provide backing at accessible toilets, staff accessible toilets, see architectural sheet AD.4.4 for elevations showing backing. Check framing at locations for recessed accessories. | 7 |
| Other Items: | | | | | |
| 11 | | None | 10/12/2009 15:03 | Review cracks in plaster on exterior wall. | |
| 12 | | None | 10/12/2009 15:03 | Remove construction debris in utility yard. | |
| 13 | | None | 10/12/2009 15:03 | At trellis beam / plaster wall intersection, caulk all around beam. | |
| 14 | | None | 10/12/2009 15:03 | Sconce missing at exterior shower | |

Markups List Tab

| Page | Subject | Status | Date | Comments | Photo No. |
|---------|---------|--------|-----------------------|---|-----------|
| 001 [C] | | | | | |
| Page 2 | Callout | None | 10/21/2009 7:09:43 PM | check alignment with urinal | 001 |
| Page 2 | Callout | None | 10/21/2009 7:09:44 PM | fin wall missing | 001 |
| 002 [C] | | | | | |
| Page 2 | Callout | None | 10/21/2009 7:09:44 PM | Supports for stone shelf missing under window. See detail 6/AC9.21. | 002 |
| Page 2 | Callout | None | 10/21/2009 7:09:45 PM | Use cement bd below bar counter | 002 |

Callout notes appear in the **Markups List** under the **Comments** column and also in the **Properties** tab. Export a **Summary** of the Markups List to an XML file which can be opened in Excel to create a log for Field Items.

